



# Fiber optic deployment calendar in Brome-Missisquoi

\* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES	PHASES	PROJECTED START DATE FOR CONSTRUCTION*	Goal for network availability at the customer's house	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house
				Deployment steps					
Pike River	In progress	Started	June	100%	100%	100%	100%	95%	96%
Stanbridge Station	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Bedford	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Le Canton de Bedford	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Notre-Dame-de-Stanbridge	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Saint-Ignace-de-Stanbridge	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Saint-Armand	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Stanbridge East	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Sainte Sabine	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Abercorn	Completed	Completed	Completed	100%	100%	100%	100%	100%	100%
Dunham	In progress	Started	June	100%	100%	100%	99%	95%	93%
East Farnham	In progress	Started	June	100%	100%	100%	100%	88%	0%
Frelighsburg	In progress	Started	June	100%	100%	100%	100%	96%	94%
Farnham	In progress	Started	July	100%	100%	100%	99%	80%	75%
Cowansville	In progress	Started	July	100%	100%	100%	100%	92%	59%
Brigham	In progress	Started	July	100%	100%	100%	100%	82%	29%
Bromont	In progress	Started	July	100%	100%	100%	95%	47%	0%
Brome	In progress	Started	August	100%	100%	100%	100%	81%	0%
Lac-Brome	In progress	Started	August	100%	100%	100%	100%	90%	0%
Sutton	In progress	Started	September	100%	100%	100%	100%	79%	0%
Bolton-Ouest	In progress	Started	September	100%	100%	100%	100%	63%	0%

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

